Belden 300 Widening – done (complete Tree Box maintenance on Laine)

Belden/Drake Open Space – awaiting clear title

Bruce Ariss Way Lighting – hire electrician

Cal Am Reservoir Reuse Prelim Design – PG/Monterey plan almost done

CR Crosswalk at Hoffman - construct January after Cal Am main replaced

CR Public Restroom Design - hire architect

CR Worker Shacks Restoration – assessment done; hire contractor

David Av Open Space Acquisition, Trees - negotiate with MPUSD

David/Terry Extended Curbs, Median, & Crosswalk – on hold

David/Prescott Radar Speed Signs – find 1 sign location on David

Devisadero 700 Drainage Swale – design at 90%

Hawthorne/Irving Ext Curb – consult on archaeological; construct January

Hawthorne/McClellan Ext Curb -

Hilltop Park Center Lights – final check before removing tarp on fence

Hilltop Park Center Study - preparing RFP

Hwy 68/Presidio Gate Study – on hold pending completion of Presidio EIS

Lighthouse Adaptive Traffic Signal System – Lighthouse/Prescott, /Irving, /David on hold for completion of Del Monte signal upgrade

NM Street Name Signs I, II, III – upgrade complete

Pine 800 Drainage - consult on archaeological; construct January

POM Park Stables Report – done; demolition permitting in process

Prescott 1650 Sidewalk – out to bid; construct January

Scholze Park Wall & ADA – Parks & Recreation Commission 9/20

Shoreline Park Fish Hopper Restoration – assessment done; prioritizing costs

Sister City Signage/Globe – done?

Sloat Monument Repairs – assessment done; out to bid Sep

Taylor 600 Walkway – root uplift removed; contractor selection in process

Underground Utilities Study - complete

WiFi at 4 Community Centers – 3 of 4 done

El Estero Lake Edge – Lake maintenance plan being approved by agencies

Hartnell Gulch Park – grant application in process

Jacks Park Baseball Statue – selecting contractor

Path of History/Public Art – art inventory complete; location assessment done; expansion of Path of History in process