

NIP Project Name

Nearing Close-Out

Belden 300 blk widening	Laine St Drainage sign-off needed
Cal-Am Reservoir Prelim Design	42K left; hold for future upper NM drainage
David/Prescott Radar Speed Signs	26K left; hold for David Av sign location
Foam St Basketball Cts with Lights	Done
Hilltop Park Light Updated	Done (lights off recently; not related to this project)
NM Street Signs Cleaned or Replaced	Done
NM Street Name Signs III	Done
NM Undergrounding Study	Use formula to calculate cost of 12 NM blocks
Presidio Serra/Monument Trails, Signs	Done
Sister City Park - Signage, Globe	Ribbon Cutting planned in near future

In Construction

Bruce Ariss Way Lighting Upgrade	Stair nosing, 1 lt, archaeological done; no elec conduit between boxes-need to dig
Cannery Row Crosswalk Safety: Cannery Row at Hoffman	Done
Community Centers (4) WiFi	1 center needed 1 part a month ago; rec'd?
Dickman/Hawthorne/Prescott ADA	Dickman done; Prescott/Hawthorne will be done with Measure S sidewalk repair project
Irving/Pine - Walkway Repair	Drainage still an issue; discuss with owner
Prescott 1640 Sidewalk	On-call Work order; removed tree
Rec Trail Restroom Signage	2 more signs needed
San Carlos Beach Stair/Path repairs	40K toward crack repair; contract w/another project

In Design

Devisadero 700 Drainage Swale	Plan done; bid job soon (Was going to bundle with Taylor ww; Taylor delayed)
Lighthouse EIR/Preliminary	3 more intersections to be coordinated: David, Irving, Prescott; design done. Awaiting Del Monte signal system completion
Public Art Security Plan I	Fr Serra statue done; Feb CC policy: level of security? Trim plants vs. cameras; policy will address street cameras, RV park
Taylor 600 blk Walkway	On hold. Applying sidewalk ADA standards to path; slope from driveway over tree roots exceeds std sidewalk slope

By Consultants

Aeneas Bridge Restoration	Need access from owner of 300 Cannery Row
Cannery Row Workers Shacks	On-Call to do work
Citywide Regional Water	Using \$ to get State grant; will not have detailed plan when done
David/Terry Extended Curbs, David/ Lyndon median	Design for median and 4 corners; build areas where we have Oks from adjacent owners
Hawthorne/Irving Curb Ext	Out to bid
Hawthorne/McClellan Curb Ext	Out to bid
Pine 800 Drainage	Out to bid

Presidio Historic Park Ped Access Plan	In process
Presidio Walkway, Ph II	Staff told to delay until middle of path done; ready to proceed?
Rec Tr Bicycle Lane Improvement Plan	2 intersections left to do
Scholze Park Streetscape	CC 12/17 mtg for approval of CDBG funding
Scholze Park Wall & ADA Ph II	Open fence design instead of wall
Shoreline Park Fishhopper	Historic report done; ready to go to bid
Sloat Monument Repair/Restoration	On-call to assess whether they can do it. May be short of \$. Once cost is established, approach Veterans and Daughters of the American Revolution for possible participation
<u>By Other City Departments</u>	
Belden Drake Open Space	Cloud on title
Historic Monterey Master Plan	in conjunction w/Presidio Ped Plan
Warming Shelter Study	Survey will be updated since expansion of possible locations in City
<u>Not Assigned</u>	
Cannery Row Public Restroom Design	Citywide restroom study first
David Av Open Space Acquisition	Ask Property Mgr to expedite
Hilltop Pk Center Study, Ph I	RFP
<u>Funded 2019/2020</u>	
David/Spencer Curb Ext Design	Will design for 4 corners
Oak 500 blk Widening, Ph I design	Rec'd half of the money in Ph I; can design
Prescott 1740 Sidewalk	First cut-off project needs \$858; NIP close-outs Nov; need CC approval - likely Jan/Feb